

EXTENSION OF TIME PROPOSAL

1	Name of work	Removal of Debris & Beam Cutting in K.N.V. 1 st Stage, 2 nd Stage & Jumper Layout in Road no: 10.
2	Amount of Work Portion	379044.20
3	Estimated Cost	5.00 Lakhs
4	Name of contractor	Shri. Vinod Kumar. K.S
5	Agreement No.	115
6	No. and date under which work order issued	115/19-10-19
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	35 Days
15	Date of recommending time limit applied for	12.2.20 to 17.3.20
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per requirement of Work-Executed Hence EOT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved

Sunitha. N K
Assistant Engineer

Chandrasekhar
Executive Engineer
Byatarayanapura Division

Murthy
Assistant Executive Engineer
Byatarayanapura Sub Division
BBMP, Bangalore - 97

Prasanna
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಮಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ